



PROLIFIC

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions.
Strong relationships

Final Inspection

W.O.No: : ET10335

Serial No: : ET10335/1A

Customer: : ZETDC

JOB RATING : 3P2WDualHV

REFERENCE STANDARD : IEC:60076

CUSTOMER REFERENCE: -


SCHEDULE OF TESTS : AS PER SHEET 3

TESTING DATE : 05/06/2015 To 05/06/2015

DATE OF ISSUE : 05/06/2015

TESTED BY CHECKED BY APPROVED BY

WITNESSED BY



PKIII

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 24/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

Voltage Class [kV]

Phase : Three

Winding Designation : HV LV

Terminal Notations : 1U1,1V1,1W1,N 2U1,2V1,2W1,N

Rated Capacity [MVA]

 ONAN
 : 20
 20

 ONAF
 : 30
 30

 Rated Voltage[kV]
 : 132 - 88
 11

Rated Current[A] : 131.22 - 196.83 1574.64

Rated Frequency[Hz] : 50

Connections : STAR STAR

Vector Group : YNyn0

Type Of Tap Changer : OLTC & OLTC

% Voltage Variation On

OLTC: Taps Provided On HV Winding For Variation Of HV Voltage From 7% To -7% in

1% Steps in 14 Steps

Transformer Type : Power Transformer

OLTC: Taps Provided On HV Winding For Variation Of HV Voltage From 10.5% To -

10.5% in 1.5% Steps in 14 Steps

Temp. Rise. Of Oil/Wdg (°C) : 60 / 65

INSULATION LEVELS	LINE TERMINALS	NEUTRAL TERMINALS
HV	LI (FW/CW) - 650/950kVp SI : 750kVp	LI - 325kVp
LV	LI (FW/CW) - 95/95kVp	N.A.

TESTED BY	APPROVED BY
	TESTED BY



PROLIFIC

ISO/IEC 17025 NABL NO.T1620 Prolific Systems And technology ltd Transformer (T1) Division

Smart solutions.
Strong relationships

Date : 16/09/2015 **W.O.No :** ET10335 **Serial No :** ET10335/1A

MVA:30 Customer: ZETDC

Tests Performed

SRNO	TESTS	SHEET NO
1	MEASUREMENT OF VOLTAGE RATIO AND VECTOR GROUP VERIFICATION	4 - 6
2	MEASUREMENT OF WINDING RESISTANCE	7 - 8
3	MEASUREMENT OF INSULATION RESISTANCE OF WINDING	9
4	MEASUREMENT OF NO LOAD LOSS AND NO LOAD CURRENT	10
5	MEASUREMENT OF LOAD LOSS AND IMPEDANCE VOLTAGE	11 - 14
6	APPLIED VOLTAGE TEST	15
7	MAGNETIC BALANCE AND EXCITATION CURRENT TEST	16 - 17
8	MEASUREMENT OF POWER TAKEN BY COOLER CIRCUIT	18
9	OIL LEAKAGE TEST	19
10	MEASUREMENT OF ACOUSTIC NOISE LEVEL	20 - 21
11	LIGHTNING IMPULSE VOLTAGE WITHSTAND TEST	22 - 26
12	LIGHTNING IMPULSE VOLTAGE WITHSTAND TEST ON NEUTRAL TERMINAL	27
13	MEASUREMENT OF ZERO PHASE SEQUENCE IMPEDANCE	28
14	SWITCHING IMPULSE VOLTAGE WITHSTAND TEST	29
15	MEASUREMENT OF CAPACITANCE AND DISSIPATION FACTOR	30 - 31
16	INDUCED OVER VOLTAGE WITHSTAND TEST WITH PARTIAL DISCHARGE MEASUREMENT	32 - 33
17	CHECK OF CT RATIO AND POLARITY	34
18	SFRA MEASUREMENT	35 - 36
19	TEMPERATURE RISE TEST	37 - 46

WITNESSED BY	TESTED BY	APPROVED BY	



PROLIFIC

Prolific Systems And technology ltd Transformer (T1) Division

Smart solutions.
Strong relationships

Serial No: ET10335/1A

NABL NO.T1620

Date: 24/06/2015 **W.O.No:** ET10335

MVA: 30 Customer: ZETDC

MEASUREMENT OF VOLTAGE RATIO

HV/LV(132/11kV)/1

VOLTAGES (kV)			MEASURED RATIO						
TAP NO.	1157	137	CAL. RATIO	1U1-N	%	1V1-N	%	1W1-N	%
110.	HV	LV	KAIIO	2U1-N	Error	2V1-N	Error	2W1-N	Error
1	141.2400	11.0000	12.8400	12.8410	0.008	12.8360	-0.031	12.8330	-0.055
2	139.9200	11.0000	12.7200	12.7110	-0.071	12.7130	-0.055	12.7120	-0.063
3	138.6000	11.0000	12.6000	12.6060	0.048	12.6080	0.063	12.6010	0.008
4	137.2800	11.0000	12.4800	12.4690	-0.088	12.4670	-0.104	12.4720	-0.064
5	135.9600	11.0000	12.3600	12.3690	0.073	12.3630	0.024	12.3600	0.000
6	134.6400	11.0000	12.2400	12.2360	-0.033	12.2360	-0.033	12.2300	-0.082
7	133.3200	11.0000	12.1200	12.1250	0.041	12.1280	0.066	12.1210	0.008
8(Nor)	132.0000	11.0000	12.0000	11.9980	-0.017	11.9960	-0.033	11.9980	-0.017
9	130.6800	11.0000	11.8800	11.8850	0.042	11.8900	0.084	11.8870	0.059
10	129.3600	11.0000	11.7600	11.7580	-0.017	11.7580	-0.017	11.7600	0.000
11	128.0400	11.0000	11.6400	11.6500	0.086	11.6500	0.086	11.6480	0.069
12	126.7200	11.0000	11.5200	11.5160	-0.035	11.5210	0.009	11.5200	0.000
13	125.4000	11.0000	11.4000	11.4110	0.096	11.4080	0.070	11.4100	0.088
14	124.0800	11.0000	11.2800	11.2920	0.106	11.2920	0.106	11.2940	0.124
15	122.7600	11.0000	11.1600	11.1810	0.188	11.1810	0.188	11.1820	0.197

VITNESSED BY	TESTED BY	APPROVED BY	



PROLIFIC

Prolific Systems And technology ltd Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 24/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

MEASUREMENT OF VOLTAGE RATIO

HV/LV(88/11kV)/2

	VOLTAG	ES (kV)				MEASUR	ED RATIO)	
TAP NO.			CAL. RATIO	1U1-N	%	1V1-N	%	1W1-N	%
""	HV	LV	KAIIO	2U1-N	Error	2V1-N	Error	2W1-N	Error
1	97.2400	11.0000	8.8400	8.8350	-0.057	8.8330	-0.079	8.8350	-0.057
2	95.9200	11.0000	8.7200	8.7060	-0.161	8.7090	-0.126	8.7070	-0.149
3	94.6000	11.0000	8.6000	8.6000	0.000	8.5980	-0.023	8.5970	-0.035
4	93.2800	11.0000	8.4800	8.4700	-0.118	8.4690	-0.130	8.4780	-0.024
5	91.9600	11.0000	8.3600	8.3610	0.012	8.3610	0.012	8.3610	0.012
6	90.6400	11.0000	8.2400	8.2340	-0.073	8.2330	-0.085	8.2360	-0.049
7	89.3200	11.0000	8.1200	8.1120	-0.099	8.1230	0.037	8.1250	0.062
8(Nor)	88.0000	11.0000	8.0000	7.9950	-0.062	7.9960	-0.050	7.9950	-0.062
9	86.6800	11.0000	7.8800	7.8848	0.061	7.8840	0.051	7.8850	0.063
10	85.3600	11.0000	7.7600	7.7590	-0.013	7.7560	-0.052	7.7590	-0.013
11	84.0400	11.0000	7.6400	7.6470	0.092	7.6470	0.092	7.6470	0.092
12	82.7200	11.0000	7.5200	7.5200	0.000	7.5200	0.000	7.5190	-0.013
13	81.4000	11.0000	7.4000	7.4100	0.135	7.4090	0.122	7.4100	0.135
14	80.0800	11.0000	7.2800	7.2830	0.041	7.2810	0.014	7.2820	0.027
15	78.7600	11.0000	7.1600	7.1700	0.140	7.1690	0.126	7.1690	0.126

Results : All measured values are within \pm 0.5 % tolerance of the specified values

WITNESSED BY	TESTED BY	APPROVED BY





Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions.
Strong relationships


Date: 24/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

VECTOR GROUP VERIFICATION

Shorted: 1U1-2U1

3-Phase Supply: 1U1-1V1-1W1



Measured		
1U1-1V1	429	Volts
1V1-1W1	428	Volts
1W1-1U1	435	Volts
1W1-2W1	389	Volts
1V1-2V1	393	Volts
1W1-2V1	406	Volts
1V1-2W1	409	Volts

(1W1-2W1) ≈(1V1-2V1)	389 ≈ 393
(1W1-2V1) ≈(1V1-2W1)	406 ≈ 409

Hence, Vector Group $\underline{YNyn0}$ is confirmed.

WITNESSED BY	TESTED BY	APPROVED BY	



MVA: 30

TEST CERTIFICATE

Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions.
Strong relationships

Date: 16/07/2015 **W.O.No:** ET10335

Customer: ZETDC

Serial No : ET10335/1A

MEASUREMENT OF WINDING RESISTANCE

HV (88 kV) Winding Resistance in Ohms

Тор	Oil Temp. : 42	2.6°C Bottom	Oil Temp. : 39.	8°C Avg. Oil Tem	o. : 41.2°C
TAP NO.	1U1-N	1V1-N	1W1-N	Avg. Resistance @ 41.2°C	Total Resistance @ 75 °C
1	0.478940	0.479260	0.480180	0.479460	1.614402
2	0.469860	0.470160	0.471200	0.470407	1.583919
3	0.461800	0.462220	0.463100	0.462373	1.556868
4	0.452820	0.453180	0.454220	0.453407	1.526678
5	0.444680	0.445240	0.446140	0.445353	1.499559
6	0.434980	0.435460	0.436460	0.435633	1.466831
7	0.426840	0.427460	0.428320	0.427540	1.439581
8(Nor)	0.416180	0.415900	0.416060	0.416047	1.400882
9	0.426340	0.427080	0.427940	0.427120	1.438167
10	0.435680	0.436320	0.437260	0.436420	1.469481
11	0.443680	0.444420	0.445200	0.444433	1.496462
12	0.452980	0.453640	0.454580	0.453733	1.527776
13	0.460900	0.461780	0.462440	0.461707	1.554625
14	0.469500	0.470300	0.471000	0.470267	1.583448
15	0.477560	0.478380	0.478980	0.478307	1.610520

HV (132 kV) Winding Resistance in Ohms

Тор	Top Oil Temp. : 42.6°C Bottom Oil Temp. : 39.8°C Avg. Oil Temp. : 41.2°C								
TAP NO.	1U1-N	1V1-N	1W1-N	Avg. Resistance @ 41.2°C	Total Resistance @ 75 °C				
1	1.105500	1.106300	1.106800	1.106200	3.724713				
2	1.096100	1.096900	1.097500	1.096833	3.693174				
3	1.087800	1.088600	1.089200	1.088533	3.665226				
4	1.078400	1.079200	1.079900	1.079167	3.633690				
5	1.070100	1.070900	1.071500	1.070833	3.605628				
6	1.060000	1.060800	1.061500	1.060767	3.571734				
7	1.051600	1.052400	1.053100	1.052367	3.543453				
8(Nor)	1.040500	1.040500	1.040400	1.040467	3.503382				
9	1.051100	1.052000	1.052700	1.051933	3.541989				
10	1.060800	1.061600	1.062400	1.061600	3.574539				
11	1.069100	1.070000	1.070600	1.069900	3.602487				
12	1.078700	1.079600	1.080300	1.079533	3.634923				
13	1.087000	1.088000	1.088600	1.087867	3.662985				
14	1.095900	1.096900	1.097500	1.096767	3.692952				
15	1.104300	1.105200	1.105700	1.105067	3.720900				

WITNESSED BY	TESTED BY	APPROVED BY





Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions.
Strong relationships

Date: 16/07/2015 **W.O.No:** ET10335

Serial No : ET10335/1A

MVA: 30 Customer: ZETDC

MEASUREMENT OF WINDING RESISTANCE

LV (11 kV) Winding Resistance in Ohms

Top	Oil Temp. : 42	2.6°C Bottom	Oil Temp. : 39.8	°C Avg. Oil Temp	o. : 41.2°C
TAP NO.	2U1-N	2V1-N	2W1-N	Avg. Resistance @ 41.2°C	Γotal Resistance @ 75 °C
-	0.005980	0.005980	0.006020	0.005993	0.020178

WITNESSED BY	TESTED BY	APPROVED BY





Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions.
Strong relationships

Date: 24/06/2015 **W.O.No:** ET10335

Serial No : ET10335/1A

MVA: 30 Customer: ZETDC

MEASUREMENT OF INSULATION RESISTANCE OF WINDING

Top Oil Temp.: 42.60°C Bottom Oil Temp.: 39.80°C Avg. Oil Temp.: 41.2°C					
sulation Resistance in MegaOh	ms				
Measured Between	HV / LV + E	LV / HV + E	HV / LV		
Test Voltage[Volts]	5000	5000	5000		
	After Dielectric T	ests			
15 Seconds	8740	5930	8250		
60 Seconds	12200	11000	13100		
600 Seconds	18900	20200	29300		
Absorption Index(60/15)	1.4	1.85	1.59		
Polarisation Index(600/60)	1.55	1.84	2.24		
	Before Dielectric	Tests			
15 Seconds	13900	8830	12600		
60 Seconds	18600	16000	18700		
600 Seconds	27900	35000	45200		
Absorption Index(60/15)	1.34	1.81	1.48		
Polarisation Index(600/60)	1.5	2.19	2.42		

Insulation Resistance in MegaOhms								
Terminal	Measured Between	Core/Frame	Core/Tank	Frame/Tank 2500				
No.	Test Voltage[Volts]	2500	2500					
Before Dielectric Tests								
1	60 Seconds	200	22	2				
2	60 Seconds	50	55	5				
After Dielectric Tests								
1	60 Seconds	200	2	22				

WITNESSED BY	TESTED BY	APPROVED BY	



TEST CERTIFICATE

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions. Strong relationships

Date: 03/07/2015 **W.O.No:** ET10335 **Serial No:** ET10335/1A

MVA: 30 **Customer:** ZETDC

MEASUREMENT OF NO LOAD LOSS AND NO LOAD CURRENT

Base MVA for % No-load Current (MVA): 30

Tap Position No.: 8-8

Transformer Energised from: LV


After Dielectric Tests Date: 03/07/2015

		C.T.	R.M.S. Volt	Cu	rrent Read	ling (Amp)		No Load		
%	Freq.	Ratio	(kV)	U	V	W	Avg.	No Load	Current	Corr.	
kV [Hz] P.T. Avg. Power Reading (kW) Volt						Loss (kW) as % of rated Current		Losses (kW)			
		Ratio	(kV)	W1	W2	W3	Total				
90	50.00	30/1	9.906	1.474	0.941	1.545	1.320	17.160	17 140	0.084	17.153
90	30.00	33000/110	9.902	7.276	4.013	5.867	17.156		0.084	17.155	
100	50.00	30/1	11.030	2.785	1.856	2.891	2.511	24.110	0.159	24.040	
100	30.00	33000/110	11.002	11.576	5.598	6.931	24.105	24.110		24.049	
110	EO 00	30/1	12.427	23.218	18.501	23.762	21.827	42.040	1 204	40.024	
110	50.00	33000/110	12.103	42.362	10.850	-11.150	42.062	42.060	1.386	40.934	

WITNESSED BY	TESTED BY	APPROVED BY	

Plot No A-267,MIDC,Road No 16A,Op. ESIS Hospital,Wagle Industrial Estate,Thane(West),400604,India.

Sheet: 10 of 46



TEST CERTIFICATE

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions. Strong relationships

Serial No: ET10335/1A

Date: 25/06/2015 **W.O.No:** ET10335

MVA: 30 **Customer:** ZETDC

MEASUREMENT OF LOAD LOSS AND IMPEDANCE VOLTAGE

Combination Name: I	HV ((132 kV)	/LV
----------------------------	------	----------	-----

Supplied Winding : HV (132 kV)	Shorted Winding : LV	Base MVA: 30
C.T.Ratio: 500/1	P.T.Ratio: 22000/110	
Top Oil Temp: 35.30 °C	Bottom Oil Temp : 32.80 °C	Avg Oil Temp : 34.05 °C

Тар	Rat Paran			l Voltage & rrent	% of	Meas	ured Load	l Loss	Total	
Pos	Volt.	Curr.	Volt.	Curr.	Rated Curr.	W1	W2	W 3	Load Loss	Freq
HV	[kV]	[A]	[V]	[A]		[W]	[W]	[W]	[kW]	[Hz]
1	141.240	122.640	16419.60	125.8900	102.65	46350	43350	37500	127.20	49.98
8	132.000	131.220	14468.90	131.3900	100.13	43950	39600	37050	120.60	50.02
15	122.760	141.100	13247.20	142.1200	100.72	47700	43800	42150	133.65	50.02

Calculations

Supply Side : HV (132 kV)	Short Circuit : LV					Tempera	ture [°C	: 34.05 °	,C	
			Measure	ment						
Cooling Type: ONAF [30 MVA] Combination Name: HV (132 kV)/LV										
Tap Position		1	8	15						
Measured Impedance voltage [Vm]	[V]	16419.60	14468.90	13247.20						
Corrected Impedance Voltage at Rated Current	[V]	15995.71	14450.18	13152.12						
Applied Current [ISc]	А	125.89	131.39	142.12						
Rated Current [IHR]	А	122.64	131.22	141.10						
Measured Load Loss [LLM]	[W]	127200.00	120600.00	133650.00						
Corrected Load Loss At Rated Current [LLC]	[W]	120717.14	120288.12	131738.46						
Current [LLC]	[W]	120717.14	120288.12	131738.46						L

WITNESSED BY	TESTED BY	APPROVED BY	



...

Smart solutions. Strong relationships

ISO/IEC 17025 NABL NO.T1620

Prolific Systems And technology ltd Transformer (T1) Division


Date: 25/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

MEASUREMENT OF LOAD LOSS AND IMPEDANCE VOLTAGE

Cooling Type : ONAF [3	O MVA]		Combina	Combination Name : HV (132 kV)/LV							
Tap Position			1	8	15						
Rated Current [IHR]	[HV]	А	122.64	131.22	141.10						
Rated Current [ILR]	[LV]	А	1574.64	1574.64	1574.64						
Avg. Resistance [RhAvg]	[HV] at 41.2	°C Ohms	1.106200	1.040467	1.105067						
Avg. Resistance [RIAvg]	[LV] at 41.2	°C Ohms	0.0059933	0.0059933	0.0059933						
Copper Loss[I2R] [CLh]	[HV] at 41.2	°C [W]	49913.63	53746.43	66003.03						
Copper Loss[I2R] [CLI]	[LV] at 41.2	°C [W]	44581.00	44581.00	44581.00						
Total Loss[I2R]	at 41.2	°C [W]	94494.63	98327.43	110584.03						
Total Loss[I2R] [TCL]	at 34.05	5 °C [W]	92031.34	95764.22	107701.32						
Corrected Load Loss [LLC]	at 34.05	5 °C [W]	120717.14	120288.12	131738.46						
Stray Loss [SL =LLC - TCL]	at 34.05	5 °C [W]	28685.80	24523.90	24037.14						
% Z	at 34.05	5 °C %	11.33	10.94	10.71						
% R	at 34.05	5 °C %	402.39	400.96	439.13						
% X	at 34.05	5 °C %	402.23	400.81	439.00						
Total Copper Loss[I2R]	at 75	°C [W]	106058.42	110360.25	124116.76						
Stray Loss	at 75	°C [W] At Test Freq	24891.87	21280.42	20858.03						
Stray Loss	at 75	°C [W] @ 50 Hz	24911.80	21263.40	20841.36						
Load Loss	at 75	°C [W] At Test Freq	130950.29	131640.67	144974.79						
Load Loss at [30 KVA]	at 75	°C [W] @ 50 Hz	130970.22	131623.65	144958.12						
% X	at 75	°C %	402.23	400.81	439.00						
% R	at 75	°C %	436.50	438.80	483.25						
% Z at [30 KVA] at 50 Hz	at 75	°C %	593.57	594.30	652.88						

WITNESSED BY	TESTED BY	APPROVED BY	



TEST CERTIFICATE

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions. Strong relationships

Date: 25/06/2015 **W.O.No:** ET10335

Serial No: ET10335/1A

MVA: 30 **Customer:** ZETDC

MEASUREMENT OF LOAD LOSS AND IMPEDANCE VOLTAGE

Combination	Name	: HV	(88	kV)/	LV

Supplied Winding: HV (88 kV)	Shorted Winding : LV	Base MVA: 30
C.T.Ratio: 500/1	P.T.Ratio: 33000/110	
Top Oil Temp: 32.40 °C	Bottom Oil Temp : 30.50 °C	Avg Oil Temp : 31.45 °C

Тар	Rated Parameters			l Voltage & rrent	% of Measured Load Loss Total				Total	
Pos	Volt.	Curr.	Volt.	Curr.	Rated Curr.	W1 W2		W 3	Load Loss	Freq
HV	[kV]	[A]	[V]	[A]		[W]	[W]	[W]	[kW]	[Hz]
1	97.240	178.130	7472.50	138.5900	77.80	23940	22260	19970	66.17	49.96
8	88.000	196.830	7295.80	177.1500	90.00	30860	29940	27350	88.15	49.88
15	78.760	219.920	6064.80	189.5000	86.17	32240	32510	30530	95.28	49.81

Calculations

Supply Side : HV (88 kV)	Temperature [°C] : 31.45 °C									
			Measure	ment						
Cooling Type : ONAF [30 MV/	A]	Combina	tion Nam	e : HV (8	8 kV)/LV					
Tap Position		1	8	15						
Measured Impedance voltage [Vm]	[V]	7472.50	7295.80	6064.80						
Corrected Impedance Voltage at Rated Current	[V]	9604.42	8106.31	7038.37						
Applied Current [ISc]	А	138.59	177.15	189.50						
Rated Current [IHR]	А	178.13	196.83	219.92						
Measured Load Loss [LLM]	[W]	66170.00	88150.00	95280.00						
Corrected Load Loss At Rated Current [LLC]	[W]	109312.92	108823.47	128325.44						

WITNESSED BY	TESTED BY	APPROVED BY	



Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions.
Strong relationships

Serial No: ET10335/1A

ISO/IEC 17025 NABL NO.T1620

MVA: 30

Date: 25/06/2015 **W.O.No:** ET10335

Customer : ZETDC

MEASUREMENT OF LOAD LOSS AND IMPEDANCE VOLTAGE

Cooling Type : ONAF [3	BO MVA]			Combina	ombination Name : HV (88 kV)/LV							
Tap Position				1	8	15						
Rated Current [IHR]	[HV]		А	178.13	196.83	219.92						
Rated Current [ILR]	[LV]		А	1574.64	1574.64	1574.64						
Avg. Resistance [RhAvg]	[HV] at 4	11.2 °C	Ohms	0.479460	0.416047	0.478307						
Avg. Resistance [RIAvg]	[LV] at 4	11.2 °C	Ohms	0.0059933	0.0059933	0.0059933						
Copper Loss[I2R] [CLh]	[HV] at 4	11.2 °C	[W]	45640.22	48355.54	69399.68						
Copper Loss[I2R] [CLI]	[LV] at 4	11.2 °C	[W]	44581.00	44581.00	44581.00						
Total Loss[I2R]	at 4	11.2 °C	[W]	90221.22	92936.54	113980.68						
Total Loss[I2R] [TCL]	at 3	1.45 °C	[W]	87020.03	89639.01	109936.47						
Corrected Load Loss [LLC]	at 3	1.45 °C	[W]	109312.92	108823.47	128325.44						
Stray Loss [SL =LLC - TCL]	at 3	1.45 °C	[W]	22292.89	19184.46	18388.97						
% Z	at 3	1.45 °C	%	9.88	9.23	8.97						
% R	at 3	1.45 °C	%	364.38	362.74	427.75						
% X	at 3	1.45 °C	%	364.25	362.62	427.66						
Total Copper Loss[I2R]	at	75 °C	[W]	101262.05	104309.66	127929.08						
Stray Loss	at	75 °C	[W] At Test Freq	19157.50	16486.26	15802.65						
Stray Loss	at	75 °C	[W] @ 50 Hz	19188.19	16565.68	15923.44						
Load Loss	at	75 °C	[W] At Test Freq	120419.55	120795.92	143731.73						
Load Loss at [30 KVA]	at	75 °C	[W] @ 50 Hz	120450.24	120875.34	143852.52						
% X	at	75 °C	%	364.25	362.62	427.66						
% R	at	75 °C	%	401.40	402.65	479.11						
% Z at [30 KVA] at 50 Hz	at	75 °C	%	542.03	541.87	642.21						

ITNESSED BY	TESTED BY	APPROVED BY	





Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions. Strong relationships

Serial No: ET10335/1A

Date: 27/07/2015 **W.O.No:** ET10335

MVA: 30 **Customer:** ZETDC

Winding's Under Test	*Ur[kV]	Test volt [kV]	Test Time(Sec)	Freq.[Hz]	Remarks
HV wdg to other wdg and Tank	132	38	60	50	WITHSTOOD OK
HV wdg to other wdg and Tank	88	38	60	50	WITHSTOOD OK
LV wdg to other wdg and Tank	11	38	60	50	WITHSTOOD OK

APPLIED VOLTAGE TEST					
Winding's Under Test	*Ur[kV]	Test volt [kV]	Test Time(Sec)	Freq.[Hz]	Remarks
HV wdg to other wdg and Tank	132	38	60	50	WITHSTOOD OK
HV wdg to other wdg and Tank	88	38	60	50	WITHSTOOD OK
LV wdg to other wdg and Tank	11	38	60	50	WITHSTOOD OK
TNESSED BY	TES	STED BY		APPROVED B	Υ



TEST CERTIFICATE

PROLIFIC

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 29/07/2015 **W.O.No:** ET10335

MVA: 30 Customer: ZETDC

Serial No: ET10335/1A

For Before Dielectric Tests

Magnetic Balance & Excitation Current for Tap 8 From HV(88 kV) Side.				
Applied Voltage	1U1 - N [V]	1V1 - N [V]	1W1 - N [V]	Current (mA)
1U1 - N	244.4	220.4	23.2	4.53
1V1 - N	123.5	244.1	120.5	3.15
1W1 - N	18.92	225.2	244.3	4.58

MAGNETIC BALANCE AND EXCITATION CURRENT

Magnetic Balance & Excitation Current From LV Side.					
Applied Voltage	2U1 - N [V]	2V1 - N [V]	2W1 - N [V]	Current (mA)	
2U1 - N	244.8	188.9	55.4	171.40	
2V1 - N	122.8	244.9	121.7	122.50	
2W1 - N	55.4	188.8	244.7	170.70	

WITNESSED BY	TESTED BY	APPROVED BY	

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 16 of 46



TEST CERTIFICATE

PROLIFIC

Tuansformer (T1) Division

Transformer (T1) Division

Prolific Systems And technology Itd

Smart solutions.
Strong relationships

Serial No: ET10335/1A

Date: 29/07/2015 **W.O.No**: ET10335

MVA: 30 Customer: ZETDC

MAGNETIC BALANCE AND EXCITATION CURRENT

Mag	Magnetic Balance & Excitation Current for Tap 8 From HV(132 kV) Side.					
Applied Voltage	1U1 - N [V]	1V1 - N [V]	1W1 - N [V]	Current (mA)		
1U1 - N	234.2	231.7	10.76	2.47		
1V1 - N	121.1	234.4	113.1	1.74		
1W1 - N	9.68	228.4	234.6	2.38		

Magnetic Balance & Excitation Current From LV Side.				
Applied Voltage	2U1 - N [V]	2V1 - N [V]	2W1 - N [V]	Current (mA)
2U1 - N	233.6	184.7	47.4	171.40
2V1 - N	117	232.6	116.5	122.50
2W1 - N	47.8	184	234.2	170.70

WITNESSED BY	TESTED BY	APPROVED BY	





TEST CERTIFICATE rolific Systems And technology I



Smart solutions.
Strong relationships

Prolific Systems And technology Itd Transformer (T1) Division

Date: 05/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

MEASUREMENT OF POWER TAKEN BY COOLER CIRCUIT

Average voltage L-L	412.5 V
Total Current	4.11 A
Measured Loss	2.91 kW
Guaranteed Loss	3 kW

WITNESSED BY	TESTED BY	APPROVED BY

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 18 of 46





Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions.
Strong relationships

Date: 24/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

Customer: ZETDC					
OIL LEAKAGE TEST					
 Transformer was subjected to dat bottom of tank. The pressure observations were made. No draustained period. 	was sustained for a pe	riod of 12 hours and			
WITNESSED BY TES	STED BY	APPROVED BY			

Plot No A-267,MIDC,Road No 16A,Op. ESIS Hospital,Wagle Industrial Estate,Thane(West),400604,India.

Sheet: 19 of 46



Prolific Systems And technology Itd

ISO/IEC 17025 NABL NO.T1620

Transformer (T1) Division

Smart solutions. Strong relationships

Date: 24/06/2015 **W.O.No:** ET10335 **Serial No:** ET10335/1A

Customer: ZETDC **MVA:**30

MEASUREMENT OF ACOUSTIC NOISE LEVEL

Noise level measured in accordance with specification : NEMA-TR1

Test Conditions

Excitation voltage[kV] Tap position **.** 132 : 8 **Test Frequency[Hz]** <u>•</u> 50 **.** 76 **Guaranteed Noise Level [dB]**

	Transformer Energised at Rated Voltage				
	Before Energisi	Before Energising Transformer Ambient (dB) 1/3 rd 2/3 rd Height Height		Cooling	
				(dB)	
Point No	1/3 rd Height			2/3 rd Height	
1	67.20	67.50	74.30	73.60	
2			74.90	73.80	
3			74.80	73.90	
4	67.10	67.30	75.60	74.40	
5			75	76.60	
6			75.40	75.70	
7	67	67	76	75.80	
8			75.40	76.10	
9			76.20	74.20	
10	67.20	67.20	74.60	73.80	
11			73.80	72.70	
12			74.20	74	
13			73.80	74.20	
14	67.30	67.10	76.30	73	
15			73.80	73.60	
16			73.90	74.20	
17			74.80	72.60	

WITNESSED BY	TESTED BY	APPROVED BY

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 20 of 46



TEST CERTIFICATE

PROLIFIC

Prolific Systems And technology Itd Transformer (T1) Division

Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 24/06/2015 **W.O.No:** ET10335

Serial No : ET10335/1A

MVA:30 Customer: ZETDC

MEASUREMENT OF ACOUSTIC NOISE LEVEL

Transformer Energised at Rated Voltage								
	Before Energisi	ing Transformer	Cooli	ng				
	Ambie	nt (dB)	ONAF (dB)					
Point No	-,,,,,		1/3 rd Height	2/3 rd Height				
18			74.60	75.40				
19	67.40	67.10						
Mean:-	67.20	67.20	74.93	74.46				
Mean Avg:-	67.20		74.70					

WITNESSED BY	TESTED BY	APPROVED BY

Plot No A-267,MIDC,Road No 16A,Op. ESIS Hospital,Wagle Industrial Estate,Thane(West),400604,India.

Sheet: 21 of 46



TEST CERTIFICATE

PROLIFIC

Prolific Systems And technology Itd Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 24/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

LIGHTNING IMPULSE VOLTAGE WITHSTAND TEST

Rated Voltage	ltage Test Voltage [kVp]		Standard Waveform	Polarity				
[kV]	FW	-	-	T1/T2/Tc				
132	650	-	-	[1.2 ± 0.36 / 50 ± 10/2-6] µS	[-] Negative			
Phase Applied	oplied Phase - 1U1		Phase - 1V1	Phase - 1W1				
Terminal	ŀ	HV(132) - 1l	J1	HV(132) - 1V1	HV(132) - 1W1			
Tap Position	1			8	15			
WaveShape	1.17 / 55.74 / NA µs		IA µs	1.32 / 47.30 / NA μs	1.27 / 47.45 / NA μs			

Test Sequence	Wave No.	Voltage		Wave No.	Voltage		Wave No.	Volt	age
		[%]	[kVp]		[%]	[kVp]		[%]	[kVp]
RFW	1	61.60	400.40	1	61.88	402.2	1	61.75	401.4
FW	2	100.00	650	2	100.42	652.7	2	100.12	650.8
FW	3	100.03	650.2	3	100.00	650	3	101.35	658.8
FW	4	100.18	651.2	4	99.97	649.8	4	99.29	645.4

RFW : Reduced Full Wave / FW : Full Wave / RCW : Reduced Chopped Wave / CW : Chopped Wave

Result : Transformer withstood the Test Satisfactory.

WITNESSED BY	TESTED BY	APPROVED BY



Prolific Systems And technology Itd

PROLIFIC

NABL NO.T1620 Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 24/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

LIGHTNING IMPULSE VOLTAGE WITHSTAND TEST

Rated Voltage	Test Voltage [kVp]		۷p]	Standard Waveform	Polarity	
[kV]	FW	-	-	T1/T2/Tc		
11	95	-	-	[1.2 ± 0.36 / 50 ± 10/2-6] µS	[-] Negative	
Phase Applied	Phase - 2U1			Phase - 2V1	Phase - 2W1	
Terminal		LV - 2U1		LV - 2V1	LV - 2W1	
Tap Position	-			-	-	
WaveShape	1.28 / 42.56 / NA µs		IA μs	1.28 / 42.93 / NA µs	1.29 / 42.70 / NA µs	

Test Sequence	Wave No.	Voltage		Wave No.	Voltage		Wave No.	Voltage	
		[%]	[kVp]		[%]	[kVp]		[%]	[kVp]
RFW	1	53.09	50.44	1	52.11	49.5	1	52.00	49.4
FW	2	100.53	95.5	2	101.37	96.3	2	101.16	96.1
FW	3	100.11	95.1	3	99.79	94.8	3	99.89	94.9
FW	4	99.89	94.9	4	100.00	95.	4	100.11	95.1

RFW: Reduced Full Wave / FW: Full Wave / RCW: Reduced Chopped Wave / CW: Chopped Wave

Result: Transformer withstood the Test Satisfactory.

WITNESSED BY	TESTED BY	APPROVED BY



PROLIFIC

Prolific Systems And technology ltd Transformer (T1) Division

Smart solutions.
Strong relationships

NABL NO.T1620

Date: 24/06/2015

W.O.No: ET10335

Serial No : ET10335/1A

MVA: 30 Customer: ZETDC

LIGHTNING IMPULSE VOLTAGE WITHSTAND TEST

Rated Voltage	ated Voltage [kVp]		Standard Waveform	Polarity				
[kV]	FW	cw	-	T1/T2/Tc				
132	950	950	-	[1.2 ± 0.36 / 50 ± 10/2-6] µS	[-] Negative			
Phase Applied	plied Phase - 1U1		Phase - 1V1	Phase - 1W1				
Terminal	ŀ	HV(132) - 1l	J1	HV(132) - 1V1	HV(132) - 1W1			
Tap Position	1			8	15			
WaveShape	1.17 / 55.74 / NA µs		lA μs	1.32 / 47.30 / NA µs	1.27 / 47.45 / NA µs			

Test Sequence	Wave No.	o. Voltage Wave No. Voltage		Voltage		1		Wave No.	Volt	tage
		[%]	[kVp]		[%]	[kVp]		[%]	[kVp]	
RFW	1	42.15	400.40	1	42.34	402.2	1	42.25	401.4	
FW	2	68.42	650.0	2	68.71	652.7	2	68.51	650.8	
RCW	3	67.53	641.50	3	67.61	642.3	3	67.45	640.8	
FCW	4	109.98	1044.8	4	109.92	1044.2	4	109.56	1040.8	
FCW	5	109.60	1041.2	5	109.72	1042.3	5	109.65	1041.7	
FW	6	68.44	650.2	6	68.42	650.0	6	69.35	658.8	
FW	7	68.55	651.2	7	68.40	649.8	7	67.94	645.4	

RFW: Reduced Full Wave / FW: Full Wave / RCW: Reduced Chopped Wave / CW: Chopped Wave

Result: Transformer withstood the Test Satisfactory.

WITNESSED BY	TESTED BY	APPROVED BY



MVA: 30

TEST CERTIFICATE

PROLIFIC

Prolific Systems And technology Itd Transformer (T1) Division

Smart solutions.
Strong relationships

Serial No: ET10335/1A

Date: 24/06/2015 **W.O.No:** ET10335

Customer: ZETDC

LIGHTNING IMPULSE VOLTAGE WITHSTAND TEST

Rated Voltage		Standard Waveform	Polarity					
FW	cw	-	T1/T2/Tc					
95	95	-	[1.2 ± 0.36 / 50 ± 10/2-6] µS	[-] Negative				
	Phase - 2U	1	Phase - 2V1	Phase - 2W1				
	LV - 2U1		LV - 2V1	LV - 2W1				
-			-	-				
1.28 / 42.56 / NA µs		lA μs	1.28 / 42.93 / NA μs	1.29 / 42.70 / NA µs				
	FW 95	FW CW 95 95 Phase - 2U' LV - 2U1 -	FW CW - 95 95 - Phase - 2U1 LV - 2U1	FW CW - T1/T2/Tc 95 95 - [1.2 ± 0.36 / 50 ± 10/2-6] μS Phase - 2U1 Phase - 2V1 LV - 2U1 LV - 2V1 - -				

Test Sequence	Wave No.	Voltage		Wave No.	Voltage		Vave No. Voltage		Wave No.	Volt	age
		[%]	[kVp]		[%]	[kVp]		[%]	[kVp]		
RFW	1	53.09	50.44	1	52.11	49.5	1	52.00	49.4		
FW	2	100.53	95.5	2	101.37	96.3	2	101.16	96.1		
RCW	3	66.11	62.80	3	64.95	61.7	3	66.42	63.1		
FCW	4	107.79	102.4	4	108.53	103.1	4	108.84	103.4		
FCW	5	107.16	101.8	5	108.21	102.8	5	108.11	102.7		
FW	6	100.11	95.1	6	99.79	94.8	6	99.89	94.9		
FW	7	99.89	94.9	7	100.00	95.0	7	100.11	95.1		

RFW: Reduced Full Wave / FW: Full Wave / RCW: Reduced Chopped Wave / CW: Chopped Wave

Result: Transformer withstood the Test Satisfactory.

WITNESSED BY	TESTED BY	APPROVED BY





TEST CERTIFICATE

Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions.
Strong relationships

Date: 26/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

LIGHTNING IMPULSE VOLTAGE WITHSTAND TEST ON NEUTRAL TERMINAL

Winding	HV-N
Test Circuit	Neutral
Impulse On	Neutral (N)
Tap Position	
Wave Shape	μs
Test Voltage	250
Standard Waveform	$[1.2 \pm 0.36 / 50 \pm 10] \mu\text{S}$
Polarity	[-] Negative

Test Sequence		Voltage		
	Wave No.	[%]	[kVp]	
RFW	1	64.28	160.7	
FW	2	99.12	247.8	
FW	3	100.36	250.9	
FW	4	99.92	249.8	

RFW: Reduced Full Wave /	FW : Full Wave
--------------------------	----------------

Result: Transformer withstood the Test Satisfactory.

BY	APPROVED BY



PROLIFIC

Prolific Systems And technology Itd Transformer (T1) Division

Smart solutions.
Strong relationships

ISO/IEC 17025 NABL NO.T1620

Date: 26/06/2015 **W.O.No:** ET10335

Serial No : ET10335/1A

MVA: 30 Customer: ZETDC

MEASUREMENT OF ZERO PHASE SEQUENCE IMPEDANCE

Cooling Type: ONAF [30 MVA]	Frequency:	50.01 Hz
-----------------------------	------------	-----------------

Supply: HV(132) Short Circuit: - Open: LV

Supply given between 3-Phase terminals shorted together and Neutral terminal. Another winding 3-Phase terminals and Neutral Kept open.

Tap No.	U Rated	I Rated	U Meas.	I Meas.	Ohms	%Z at 50 Hz	Frequency
	[kV]	[Amp]	[kV]	[Amp]	[3V/I]		(Hz)
8	132.0000	131.22	3.061	46.100	199.20	34.294	50.01

Cooling Type: **ONAF [30 MVA]** Frequency: **50.14** Hz

Supply: **HV(132)** Short Circuit: **LV** Open: -

Supply given between 3-Phase terminals shorted together and Neutral terminal. Another winding 3-Phase terminals and Neutral Shorted.

Tap No.	U Rated	I Rated	U Meas.	I Meas.	Ohms	%Z at 50 Hz	Frequency
	[kV]	[Amp]	[kV]	[Amp]	[3V/I]		(Hz)
8	132.0000	131.22	0.880	45.200	58.407	10.026	50.14

WITNESSED BY TESTED BY APPROVED BY	



FW

FW

TEST CERTIFICATE

PROLIFIC PROLIFIC

Prolific Systems And technology Itd Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 26/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

SWITCHING IMPULSE V	VOLTAGE WITHSTAND T	EST
---------------------	---------------------	-----

Rated Voltage	Test Voltage [kVp]		kVp]	Waveform	Polarity
[kV]	-	-	SI	Tp/Td/Tz	
132	-	-	750	[≥100/≥200/≥1000 µS]	[-] Negative

Phase Applied		Phase - 1U1			Phase - 1V1		F	Phase - 1W	1
Terminal	HV(132) - 1U1		F	HV(132) - 1V1		HV(132) - 1W1			
Tap Position		11			11			11	
WaveShape	259.20	/ 208.10 / >	1000 μS	255.60	/ 204.20 / >	1000 μS	257.10 /	206.80 / >	>1000 μS
Test Sequence	Wave No.	Volt	tage	Wave No.	Volt	tage	Wave No.	Volt	age
		[%]	[kVp]		[%]	[kVp]		[%]	[kVp]
RFW	1	66.81	501.1	1	67.76	508.2	1	67.41	505.6
FW	2	100.83	756.2	2	101.09	758.2	2	100.81	756.1

3

4

101.35

100.55

760.1

754.1

3

101.04

101.21

757.8

759.1

RFW: Reduced Full Wave / FW: Full Wave

Result: Transformer withstood the Test Satisfactory.

3

4

100.68

100.32

755.1

752.4

WITNESSED BY	TESTED BY	APPROVED BY



TEST CERTIFICATE

PROLIFIC

Prolific Systems And technology ltd Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 26/06/2015 **W.O.No:** ET10335

MVA: 30 Customer: ZETDC

Serial No : ET10335/1A

MEASUREMENT OF CAPACITANCE AND DISSIPATION FACTOR

For Bushing

	Top Oil Temp.: 42.4°C Bottom Oil Temp.: 39.6°C Avg. Oil Temp.: 41°C				
Terminal	Make / Sr. No.	Test voltage	Capacitance	Tan Delta in % @	
Connected	Plake / St. No.	[kV]	[pF]	41 °C	
HV	HSP/EA20140040 4.1	10.00	255.570	0.366	
HV	HSP/EA20140040 5.1	10.00	253.840	0.376	
HV	HSP/EA20140040 6.1	10.00	250.260	0.375	

WITNESSED BY	TESTED BY	APPROVED BY	



TEST CERTIFICATE

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions. Strong relationships

Date: 26/06/2015 **W.O.No:** ET10335 Serial No: ET10335/1A

MVA:30 **Customer: ZETDC**

MEASUREMENT OF CAPACITANCE AND DISSIPATION FACTOR

For Winding/HV(132)

Top Oil Temp. :	42.4°C Botto	om Oil Temp. : 39.6	°C Avg. Oil T	emp. : 41°C
Managered Datescan	Test Voltage	Capacitance	Tan Delta	n in % @
Measured Between	[kV]	pF	41 °C	20 °C
HV/LV + E	10.00	7035.840	0.375	0.236
LV/HV + E	10.00	11593.850	0.567	0.357
HV/LV + g	10.00	3359.070	0.381	0.240
LV/HV + g	10.00	7909.200	0.615	0.387
HV/LV	10.00	3674.470	0.376	0.236

For Winding/HV(88)

Top Oil Temp. :	42.4°C Botto	om Oil Temp. : 39.6	i°C Avg. Oil T	emp. : 41°C
Managered Datescan	Test Voltage	Capacitance	Tan Delta	a in % @
Measured Between	[kV]	pF	41 °C	20 °C
HV/LV + E	10.00	7047.260	0.321	0.202
LV/HV + E	10.00	11595.810	373.000	234.591
HV/LV + g	10.00	3361.410	0.322	0.203
LV/HV + g	10.00	7904.290	0.391	0.246
HV/LV	10.00	3684.290	0.329	0.207

tan delta @ 20°C= Tan Delta @ Test Temp./ K, where K =0.6428 X e (0.0222x Avg. Temp.)

WITNESSED BY	TESTED BY	APPROVED BY	

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 30 of 46



PROLIFIC

ISO/IEC 17025 NABL NO.T1620

Prolific Systems And technology ltd Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 26/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

INDUCED OVER VOLTAGE WITHSTAND TEST WITH PARTIAL DISCHARGE MEASUREMENT

IVPD

Ur = 132 kV

Calibration Signal:

Test Frequency: 1 Hz

ΔII	nartial	discharge	measurements	are	in	nC
A11	pai tiai	uisciiai ye	illeasul eilleills	aıe		$\nu \sim$

Test Volt. [kV]	Time	in Mins	1U1	1V1	1W1
91.450	А	1	50	49	51
120.420	В	5	52	50	53
137.180	С	30 Sec	OK	OK	OK
120.420	D	5	51	52	55
120.420	D	10	53	54	54
120.420	D	15	52	55	54
120.420	D	20	54	55	56
120.420	D	25	53	54	57
120.420	D	30	55	54	56
120.420	D	35	54	55	56
120.420	D	40	532	56	54
120.420	D	45	55	56	54
120.420	D	50	54	57	55
120.420	D	55	55	55	53
120.420	D	60	53	56	52
91.450	Е	1	52	51	52

	Background PD Level
Before Test	30.485
After Test	30.485
Guranteed Values	18
Background PD Level	16

WITNESSED BY	TESTED BY	APPROVED BY

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 32 of 46



PROLIFIC

ISO/IEC 17025 NABL NO.T1620


Prolific Systems And technology Itd Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 26/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

INDUCED OVER VOLTAGE WITHSTAND TEST WITH PARTIAL DISCHARGE MEASUREMENT



induced voltage test with partial discharge measurement (IVPD)

WITNESSED BY	TESTED BY	APPROVED BY	

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 33 of 46





Prolific Systems And technology Itd



Smart solutions.

NABL NO.T1620	Tı		Strong relationships		
Date: 15/07/2015	W.O.No : ET10	0335	Seri	ial No : ET1033	35/1A
MVA: 30	Customer : ZE	ETDC			
	CHEC	K OF CT RATIO	AND POLARI	ΤΥ	
All Bushing CT's Chec	cked for Ratio & Pola	rity AS PER r & d PLA	ATE DRAWING T022	25552VFGHTC	
Found to be OK					
WITNESSED BY		TESTED BY		APPROVED BY	
i				l	

Plot No A-267,MIDC,Road No 16A,Op. ESIS Hospital,Wagle Industrial Estate,Thane(West),400604,India.

Sheet: 34 of 46



PROLIFIC

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 26/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

SFRA MEASUREMENT

SFRA for Winding: LV

TEST OBJECT : 3P2WDualHV

VOLTAGE CLASS : -

W.O. No. : ET10335

SERIAL No. : ET10335/1A

CUSTOMER : ZETDC

TEST DATE : 26/06/2015

TIME OF TEST: Pre - Dispatch

TESTED AT : Transformer (T1) Division

Transformer Condition under Test

- a) Transformer was fully filled with Oil
- b) Transformer tap switch kept at Normal position.
- c) Transformer fitted with bushings.

WITNESSED BY	TESTED BY	APPROVED BY



TEST CERTIFICATE

PROLIFIC

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 26/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

SFRA MEASUREMENT

Test Connections

Trace No	Red Lead position	Black Lead Position	Other Terminal Condition			
1	1U1	1N	OPEN			
2	1V1	1N	OPEN			
3	1W1	1N	OPEN			
4	1U1	1N	LV SHORTED			
5	1V1	1N	LV SHORTED			
6	1W1	1N	LV SHORTED			
7	2U1	2N	OPEN			
8	2V1	2N	OPEN			
9	2W1	2N	OPEN			

Test Procedure for Winding: LV

- 1) The transformer tested was completely isolated from the power supply.
- 2) In order to maintain consistancy and repeatability of measurements, all terminals that are not under test were isolated and floating.
- 3) SFRA instrument was calibrated as per equipment operating manual.
- 4) Connections of the cables and Ground wire are followed as per the SFRA manual.

WITNESSED BY	TESTED BY	APPROVED BY	



TEST CERTIFICATE

PROLIFIC

Prolific Systems And technology ltd Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 27/06/2015 **W.O.No:** ET10335

Serial No : ET10335/1A

MVA: 30 Customer: ZETDC

TEMPERATURE RISE TEST

Measured no-load loss [kW] [Po]		:	24.246
Load loss [kW] [Pk] [at 75 °C]		:	143.850
Total losses to be fed [kW] [Po + Pk]		:	168.096
Supply side: HV Short side: LV	Tap position	:	15
Rated Current		:	141.097 A
Cooling		:	ONAF [30 MVA]
Yearly Average Ambient Temperature for Hot Spot calcul	ation	:	20 °C

Measurements				TEMPERATURES [°C]										
Hour	kW	kV	Α	t1	t2	t3	t4	tAvg	I/L1	0/L1	I/L2	O/L2	ty	dty
9:30	177.35	7.839	244.16	26.3	26.1	25.9	25.8	26.03	52.3	45.6	52.3	45.7	55.2	29.17
10:30	177.38	7.892	244.32	28.1	28.3	28.7	29.2	28.58	58.3	49.3	58.3	50.3	61.9	33.32
11:30	177.35	7.893	244.16	31.6	31.1	31.5	31.2	31.35	64.3	57.6	64.5	56.8	65.5	34.15
12:30	177.38	7.892	244.32	33.7	34.1	34.4	33.8	34.00	67.2	59.8	67.1	59.5	68.2	34.20
13:30	177.36	7.885	245.17	35.6	36.5	36.2	36.4	36.18	68.9	60.1	68.4	60.3	70.4	34.22
14:30	177.35	7.883	245.43	37.2	37.8	36.9	38.2	37.53	70.3	63.2	69.9	63.8	72.3	34.77
	Current reduced to rated current 141.097													
15:30	177.38	7.882	245.22	37.9	38.2	37.1	38.5	37.93	69.8	61.2	69.7	61.5	71.2	33.27
	HV(88)/LV Winding ShutDown Phase 1													

WITNESSED BY	TESTED BY	APPROVED BY

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 37 of 46



TEST CERTIFICATE

Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions. Strong relationships

Serial No: ET10335/1A

Date: 27/06/2015 **W.O.No:** ET10335

MVA: 30 **Customer:** ZETDC

TEMPERATURE RISE TEST

	TEMPERATURES [°C]							
Hour	ОТІ	WTI-HV	WTI-LV	WTI				
9:30	56	63	64	64				
10:30	60	69	70	70				
11:30	66	74	74	74				
12:30	68	76	78	78				
13:30	70	80 78		78				
14:30	72	82	80	80				
Current reduced to rated current 141.097								
15:30	69.8	61.2	69.7	61.5				
			utDown					

t1 t3/t4 : Ambient Temperature	I/L1I/L2 : Cooler Inlet Temp.	ty: Top Oil Temperature
tAvg : Avg. Ambient Temp.	O/L1O/L2: Cooler Outlet Temp.	dty: Top Oil Temp. Rise
FO: Fibre Optics	OTI: Oil Temp. Indicator	WTI : Winding Temp. Indicator
W/I1W/I2: Water Inlet Temp.	W/O1W/O2: Water Outlet Temp.	CB : Cable Box
MB : Marshalling Box		

WITNESSED BY	TESTED BY	APPROVED BY

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 38 of 46



Prolific Systems And technology Itd

PROLIFIC

ISO/IEC 17025 NABL NO.T1620 Transformer (T1) Division

Smart solutions.
Strong relationships


Date: 27/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A


MVA: 30 Customer: ZETDC

TEMPERATURE RISE TEST

RESISTANCE - TIME CURVE

Time [Sec]	HV(88) R[Ω]	Ext.Pol. R[Ω]
0		0.563527
30		0.563068
60		0.562623
90		0.562191
120		0.561774
150	0.5613639	0.561370
180	0.5609943	0.560980
210	0.5605963	0.560603
240	0.5602268	0.560240
270	0.5598856	0.559891
300	0.5595729	0.559556
330	0.5592886	0.559234
360	0.5588622	0.558926
390	0.5586348	0.558632
420	0.5583505	0.558352
450	0.5580947	0.558085
480	0.5578104	0.557832





Plot No A-267,MIDC,Road No 16A,Op. ESIS Hospital,Wagle Industrial Estate,Thane(West),400604,India.

Sheet: 39 of 46



PROLIFIC

ISO/IEC 17025 NABL NO.T1620

Prolific Systems And technology Itd Transformer (T1) Division

Smart solutions.
Strong relationships


Date: 27/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

TEMPERATURE RISE TEST

RESISTANCE - TIME CURVE

Time [Sec]	LV R[Ω]	Ext.Pol. R[Ω]
0		0.006820
30		0.006793
60		0.006767
90		0.006744
120		0.006723
150	0.0067087	0.006703
180	0.0066844	0.006686
210	0.0066658	0.006670
240	0.0066509	0.006656
270	0.0066398	0.006643
300	0.0066353	0.006633
330	0.0066285	0.006625
360	0.0066212	0.006618
390	0.0066162	0.006613
420	0.0066104	0.006610
450	0.0066051	0.006609
480	0.0066016	0.006610



WITNESSED BY	TESTED BY	APPROVED BY

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 40 of 46



MVA: 30

TEST CERTIFICATE

Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions.
Strong relationships

Serial No: ET10335/1A

Date: 27/06/2015 **W.O.No:** ET10335

Customer : ZETDC

TEM	IDE	$D \Lambda T$	TIDE	DTC	E TEST
1 614	IPE	ΝМΙ	URE	. RISI	- 1631

		IPERATUF	ERATURE RISE TEST			
DETERMINATION O	F TOP OIL TEMP. RISE		HV(88)	LV		
Reference Power		MVA	ONAF/30	ONAF/30		
Total Losses Supplied		kW	177.35	177.35		
Input Rated Losses to	be fed	kW	168.096	168.096		
Top Oil Temp. Rise at	Supplied Losses	°C	34.77	34.77		
Corrected Top Oil Ten	np. Rise to the Input Rated Loss	°C	34.77	34.77		
Cooler Inlet Temp. [1	st group]	°C	70.3	70.3		
Cooler Inlet Temp. [2	nd group]	°C	69.9	69.9		
Average [Cooler Inlet	Temp.]	°C	70.1	70.1		
Cooler Outlet Temp.[1	1st group]	°C	63.2	63.2		
Cooler Outlet Temp.[2	2nd group]	°C	63.8	63.8		
Average [Cooler Outle	et Temp.]	°C	63.5	63.5		
Average Oil Rise at St	eady State	°C	31.47	31.47		
DETERMINATION O	F WINDING TEMP. RISE	•	HV(88)	LV		
Reference Power		MVA	ONAF/30			
Top Oil Temp. Rise @	Rated Current	°C	33.27			
Cooler Inlet Temp.[1r	°C	69.8				
Cooler Inlet Temp.[2r	°C	69.7				
Average [Cooler Inlet	Temp.]	°C	69.75	69.75 69.75		
Cooler Outlet Temp.[1	1st group]	°C	61.2	61.2		
Cooler Outlet Temp.[2	2nd group]	°C	61.5	61.5		
Average [Cooler Outle	et Temp.]	°C	61.35	61.35		
Avg. Oil Rise at Shutd	lown	°C	29.07	29.07 29.07		
Reference Cold Resist	ance at :41.2°C	Ohms	0.47756			
Winding Resis. at Shu	itdown From (Cooling Curve)	Ohms	0.563527			
Winding Temp. at Shu	utdown	°C	90.92	80.00		
Average Ambient Tem	np. at Shutdown	°C	37.93	37.93 37.93		
Gradiant		°C	23.92	23.92 13.00		
Hot Spot Temp.		°C	85.87	71.67		
RESULTS			HV(88)	HV(88) LV		
Top Oil Temp. Rise	<u> </u>	°C	34.77	34.77 34.77		
Winding Temp. Rise		°C	55.39 44.47			
Hot Spot Temp.Rise		°C	65.866	51.67		
	Top Oil Temperature Rise	°C		60		
GUAR. VALUE	Mean Winding Temp. Rise	°C		65		
	Hot spot tempeature Rise	°C		20		

WITNESSED BY	TESTED BY	APPROVED BY	



PROLIFIC

ISO/IEC 17025 NABL NO.T1620 **T**

Prolific Systems And technology ltd Transformer (T1) Division

Smart solutions.
Strong relationships

Date: 27/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

TEMPERATURE RISE TEST

Measured no-load loss [kW] [Po]	:	24.246	
Load loss [kW] [Pk] [at 75 °C]		:	63.933
Total losses to be fed [kW] [Po + Pk]		:	88.179
Supply side: HV Short side: LV	Tap position	:	15
Rated Current		:	94.064 A
Cooling		:	ONAN [20 MVA]
Yearly Average Ambient Temperature for Hot Spot calculation		:	20 °C

	Measu	rements		TEMPERATURES [°C]										
Hour	kW	kV	Α	t1	t2	t3	t4	tAvg	I/L1	0/L1	I/L2	O/L2	ty	dty
1:00	94.53	5.760	178.84	25.8	26.2	26.3	26.2	26.13	41.0	28.3	41.1	28.9	41.3	15.17
2:00	94.52	5.772	178.86	24.7	24.7	24.5	24.3	24.55	49.5	35.3	49.8	35.7	50.2	25.65
3:00	94.53	5.759	178.88	24.5	24.3	24.2	24.1	24.28	51.3	39.5	51.2	39.1	52.5	28.22
4:00	94.55	5.762	178.85	23.8	24.2	23.7	24.1	23.95	52.2	41.2	52.5	41.4	53.1	29.15
5:00	94.52	5.761	178.89	23.5	23.9	23.5	24.0	23.73	52.6	43.5	52.9	43.7	53.5	29.77
6:00	94.56	5.762	178.91	23.1	23.5	23.2	23.7	23.38	52.9	44.2	53.5	44.3	53.8	30.42
7:00	94.53	5.763	178.88	22.8	23.1	22.9	23.3	23.03	53.2	45.0	53.8	45.1	54.2	31.17
	Current reduced to rated current 94.064													
8:00	94.53	5.763	178.88	23.5	23.9	23.8	23.9	23.78	52.0	44.5	52.4	44.6	53.2	29.42
				HV(88)/LV	Windin	g Shut	Down	Phase 2	2				-

WITNESSED BY	TESTED BY	APPROVED BY



TEST CERTIFICATE



Prolific Systems And technology Itd

Transformer (T1) Division

Smart solutions. Strong relationships

Date: 27/06/2015 **W.O.No:** ET10335 Serial No: ET10335/1A

MVA: 30 **Customer:** ZETDC

TEMPERATURE RISE TEST

TEMPERATURES [°C]				
Hour	ОТІ	WTI-HV	WTI-LV	WTI
1:00	39.00	48.00	48.00	50.00
2:00	48.00	56.00	56.00	56.00
3:00	50.00	60.00	60.00	58.00
4:00	52.00	60.00	60.00	60.00
5:00	52.00	60.00	60.00	60.00
6:00	52.00	62.00	62.00	62.00
7:00	54.00	62.00	62.00	62.00
Current reduced to rated current 94.064				
8:00	50.00	58.00	58.00	58.00
HV(88)/LV Wi	nding Sh	utDown	Phase 2

t1 t3/t4 : Ambient Temperature	I/L1I/L2 : Cooler Inlet Temp.	ty: Top Oil Temperature	
tAvg : Avg. Ambient Temp.	O/L1O/L2: Cooler Outlet Temp.	dty: Top Oil Temp. Rise	
FO: Fibre Optics	OTI: Oil Temp. Indicator	WTI: Winding Temp. Indicator	
W/I1W/I2: Water Inlet Temp.	W/O1W/O2: Water Outlet Temp.	CB : Cable Box	
MB : Marshalling Box			

WITNESSED BY	TESTED BY	APPROVED BY



Prolific Systems And technology Itd

Smart solutions. Strong relationships

ISO/IEC 17025 NABL NO.T1620


Transformer (T1) Division


Date: 27/06/2015 W.O.No: ET10335 **Serial No:** ET10335/1A

MVA: 30 **Customer: ZETDC**

TEMPERATURE RISE TEST

RESISTANCE - TIME CURVE





WITNESSED BY	TESTED BY	APPROVED BY	

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 44 of 46



PROLIFIC

ISO/IEC 17025 NABL NO.T1620

Prolific Systems And technology Itd Transformer (T1) Division

Smart solutions.
Strong relationships


Date: 27/06/2015 **W.O.No**: ET10335 **Serial No**: ET10335/1A

MVA: 30 Customer: ZETDC

TEMPERATURE RISE TEST

RESISTANCE - TIME CURVE

Time [Sec]	LV R[Ω]	Ext.Pol. R[Ω]
0		0.006332
30		0.006294
60		0.006260
90		0.006228
120		0.006199
150	0.006178	0.006173
180	0.006161	0.006150
210	0.006115	0.006130
240	0.006102	0.006112
270	0.006094	0.006098
300	0.006090	0.006086
330	0.006083	0.006077
360	0.006077	0.006071
390	0.006072	0.006067
420	0.006067	0.006067
450	0.006062	0.006069
480	0.006057	0.006074



WITNESSED BY	TESTED BY	APPROVED BY	

Plot No A-267, MIDC, Road No 16A, Op. ESIS Hospital, Wagle Industrial Estate, Thane (West), 400604, India.

Sheet: 45 of 46



TEST CERTIFICATE

Prolific Systems And technology Itd Transformer (T1) Division



Smart solutions.
Strong relationships

Date: 27/06/2015 **W.O.No:** ET10335

Serial No: ET10335/1A

MVA: 30 Customer: ZETDC

		TEM	PERATUR	RE RISE TEST	
DETERMINATION O	F TOP OIL TEMP. RISE		HV(88)	LV	
Reference Power		MVA	ONAN/20	ONAN/20	
Total Losses Supplied		kW	94.53	94.53	
Input Rated Losses to	be fed	kW	88.179	88.179	
Top Oil Temp. Rise at	Supplied Losses	°C	31.17	31.17	
Corrected Top Oil Tem	np. Rise to the Input Rated Loss	°C	31.17	31.17	
Cooler Inlet Temp. [1s	st group]	°C	53.2	53.2	
Cooler Inlet Temp. [2r	nd group]	°C	53.8	53.8	
Average [Cooler Inlet	Temp.]	°C	53.5	53.5	
Cooler Outlet Temp.[1	st group]	°C	45.0	45.0	
Cooler Outlet Temp.[2	nd group]	°C	45.1	45.1	
Average [Cooler Outle	t Temp.]	°C	45.05	45.05	
Average Oil Rise at St	eady State	°C	26.95	26.95	
DETERMINATION O	F WINDING TEMP. RISE	•	HV(88)	LV	
Reference Power		MVA	ONAN/20	ONAN/20	
Top Oil Temp. Rise @ Rated Current		°C	29.42	29.42	
Cooler Inlet Temp.[1n	d group]	°C	52.0	52.0	
Cooler Inlet Temp.[2nd group]		°C	52.4	52.4	
Average [Cooler Inlet Temp.]		°C	52.2	52.2	
Cooler Outlet Temp.[1	st group]	°C	44.5	44.5	
Cooler Outlet Temp.[2	nd group]	°C	44.6	44.6	
Average [Cooler Outle	t Temp.]	°C	44.55	44.55	
Avg. Oil Rise at Shutd	own	°C	25.60	25.60	
Reference Cold Resista	ance at :41.2°C	Ohms	0.47838	0.00598	
Winding Resis. at Shu	tdown From (Cooling Curve)	Ohms	0.525346	0.006332	
Winding Temp. at Shu	itdown	°C	68.32	57.46	
Average Ambient Tem	p. at Shutdown	°C	23.78	23.78	
Gradiant		°C	18.94	8.08	
Hot Spot Temp.		°C	75.79	61.67	
RESULTS			HV(88)	LV	
Top Oil Temp. Rise		°C	31.17	31.17	
Winding Temp. Rise		°C	45.89	35.03	
Hot Spot Temp.Rise		°C	55.792	41.674	
	Top Oil Temperature Rise	°C		60	
GUAR. VALUE	Mean Winding Temp. Rise	°C		65	
	Hot spot tempeature Rise	°C		20	

WITNESSED BY	TESTED BY	APPROVED BY	



Transformer Test Pro (TTP) Software for Transformer Testing

A Graphical User Interface, Data Acquisition (DAQ) & Report Generation Software, to increase the Productivity, Consistency, Reliability of Testing of Transformers of all ratings up to 900 MVA

Features of TTP Software

- Inbuilt drivers for automatic measurements acquisition from any type of communicable Test Instrument. Allows editing & entering measurements manually
- Gives alarms for invalid or incorrect measurements
- Easy storage & retrieval of all the test reports
- Prints Test Report complying with IS, IEC, ANSI & SABS
- Auto indexing & page numbering of test reports as selected test sequence
- Analysis Report facility
- Prints detailed test report, short test report & extra short report with single page.
- Facility of printing formulae sheet when required
- Suggests Capacitor Bank Connection
- Instant data back-up facility
- ERP Integration
- Remote On-line test witness

Benefits of TTP Software

- Reduction in testing process time
- Instant error-free calculations, report generation & printing
- Increases the testing productivity

TTP Software suitable for testing of

Generator Transformer	Power Transformer	Furnace Transformer	Distribution Transformer
Station Transformer	Auto Transformer	Rectifier Transformer	Locomotive Transformer
Dry Type Transformer	Neutral Ground Transformer	Unit Auxiliary Transformers	

TTP software suitable for testing of Transformers with

Parameters	TTP suitability for	
Conductor	Aluminum / Copper	
Phases	1 /3	
	2 / 3 / 4 / Auto / Unloaded Tertiary	
Windings	Single / Dual / Split / Zigzag / Fork connection Auto	
	Transformer	
Vector Group	All, Single / Dual	
Cooling	ONAN / ODAF / ODWF / OFAF / ONAF / ANAF /	
Cooling	ANAN / AN	
Testing Options	Final / Internal / Stage / After short circuit / Before	
resting Options	short circuit / Customer witness inspection	





Tests Covered By TTP Software

SR. NO.	TESTS
1	Measurement Of Voltage Ratio And Check Of Phase Displacement
2	Measurement Of Winding Resistance
3	Measurement Of Insulation Resistance
4	Measurement Of No Load Loss And No Load Current
5	Test To Prove Over fluxing Capability / Oil Soaking Test
6	Measurement Of Load Loss And Impedance Voltage
7	Three Winding Losses Of Three Phase Transformer
8	Measurement Of Impedance Voltage
9	Measurement Of Single Phase Impedance
10	Calculation Of Efficiency And Regulation
11	Separate Source Voltage Withstand Test
12	Induced Over Voltage Withstand Test (Uniform / Non Uniform Insulaion Method)
13	Induced Over Voltage Withstand Test With Partial Discharge
14	Magnetic Balance And Magnetizing Current Test
15	MEASUREMENT OF NO LOAD LOSS & NO LOAD CURRENT AT LOW VOLTAGE
16	Measurement Of Load Loss And Imped. Voltage With Spill Current
17	Measurement Of Load Loss And Impedance Voltage At Low Voltage
18	Measurement Of Single Phase / Three Phase Short Circuit Impedance
19	Magnetic Circuit Test
20	Check Of CT Ratio And Polarity
21	Excitation Current Measurement
22	OLTC Motor Current Measurement
23	Check Of CT Knee Point Voltage
24	Check Of CT DC Resistance
25	Tests On On – Load Tap Changer (OLTC)

SR. NO.	TENTE
27	Measurement Of Capacitance And Dissipation Factor
28	Measurement Of Harmonics
29	Measurement Of Acoustic Noise Level
30	Measurement Of Power Taken By Cooler Circuit
31	Measurement Of Zero Phase Sequence Impedance
32	RSO Test
33	Lightening Impulse Voltage Withstand Test
34	Lightening Impulse Voltage Withstand Test For Neutral Winding
35	Measurement Of Transferred Surge Voltage
36	Temperature Rise Test For Overloading Cycle
37	DGA Test On Oil Before And After Temperature Rise Test
38	Oil BDV Test
39	Water Content Test
40	Measurement Of Vibration Of Transformer At Rated Excitation
41	Functional Checks Of Control Panels
42	Switching Impulse Voltage Withstand Test
43	Oil Leakage Test
44	Pressure Deflection Test
45	Vacuum Deflection Test
46	Test On Pressure Relief Device
47	Jacking Test
48	Measurement Of Oil Quantity For First Oil Filling
49	Visual Inspection And Dimensional Test On Assembled Transformer
50	Calibration Of WTI & OTI
51	Frequency Response Analyser
52	Thermal Imaging
53	Dew Point Measurement

Order Code:

TTP-R – Transformer Test Pro Software for Routine Tests.

TTP-RH – Transformer Test Pro Software for Routine & Heat Run Tests

TTP-F – Transformer Test Pro Software for Routine, Type and Special Tests

Suffix:

- -E- Transformer Test Pro Software with ERP integration
- -W- Transformer Test Pro Software with Website integration



List of Test Instruments supported by TTP Software for Automatic Data Acquisition

Insulation Tester		
SN	Manufacturer	
1	AVO	
2	MEGGER-MIT1020	
3	MEGABRAS-MD5060e	
4	MOTWANE 5KPIV4	
5	MEGGER-MIT525	
6	SIVANDA IR5K4	
7	MEGABRAS-MD5060e	
8	GW-INSTEK	

Power Analyser		
SN	Manufacturer	
1	LMS	
2	YOKOGAWA - WT3000	
3	YOKOGAWA - WT230	
4	YOKOGAWA - WT330	
5	YOKOGAWA - WT333	
6	Veer	
7	YOKOGAWA - WT500	
8	HIOKI- 3337	

Oil BDV Tester		
SN	Manufacturer	
1	SIVANANDA-OIL/BDV	
2	MEGGER-OTS100AF/2	
3	SIVANANDA-OIL/BDV	
4	MEGGER-OTS100AF/2	

Resistance Meter		
SN	Manufacturer	
1	RAYTECH WR-50	
2	TINSLEY 5896C	
3	MOTWANE XWRM-10	
4	PRESTIGE	
5	RAYTECH WR-14	
6	RTF	
7	TWRM-10A	
8	TRM25	
9	TWRM-10A	
10	GW-INSTEK	

Ratio Meter		
SN	Manufacturer	
1	SIVANANDA ATRM-1(UP)	
2	RRAYTECH TR-MARK IIIR	
3	UDEY RATIO METER	
4	Tinsley 4167F	
5	SIVANANDA	
6	TINSLEY 4167D	
7	RAYTECH-TR SPY	

Temperature Scanner		
SN	Manufacturer	
1	NIPPON	
2	RADIX	
3	YOKOGAWA	
4	SCHNEIDER	